



**Plant Pre Start Procedure**

Plant Type \_\_\_\_\_ Registration Number \_\_\_\_\_ Operator name \_\_\_\_\_ Signature \_\_\_\_\_

Date	Mon	Tues	Wed	Thurs	Fri	Sat	Sun	Repairs
Lights, warning devices , signs , gauges, etc								
Hydraulic – leaks, damage, connections.								
Components – damaged, broken								
Wheels- tyres. Loose nuts, wear, suspension.								
Pins – pivots, rams, lift arms, bucket pins.								
Quick- hitch independent connector secured								
Guards- in place, secure, warnings								
Condition of – hooks, shelves, chains, tracks, slings.								
Cabin – control loose objects, seat belts, windscreens, visibility, rear view mirrors, seat function.								
Operation of breaks, steering controls, wipers, levers, buckets, before moving off.								
Other e.g Fire Ext. Electrical connections, wiring ETC.								
IMPORTANT check around plant before moving.								